

Plant Commissioning/Service Record (Non-Domestic)

Inspection No:		Company:		Inspection Address:	Customer Address:
		Address:			
		Tel No:			
		Engineer Name:			
		Gas Safe Reg No:		Inspection Date:	Page 1 of 1

Appliance Details						Combustion Checks																
Location	Type	Make / Model	Serial Number	Burner Manufacturer	Flue Type	Firing Mode	Heat input rating (kw)	Gas burner pressure (mbar)	Gas rate (m³/hr)	Air/gas ratio control setting	Ambient (room) temp (°C)	Flue gas temp (°C)	Flue gas temp net (°C)	Flue draught pressure (mbar)	Oxygen (O2) %	Carbon Monoxide (CO) ppm	Carbon Dioxide (CO2) %	NOx %	Excess air %	CO/CO2-ratio	Gross efficiency %	CO flue dilution ppm
						Low																
						High																
						Additional Checks (Yes/No/NA)																
				Flue flow test satisfactory			Ventilation satisfactory (see also Ventilation type)?					Flame proving/safety devices operating correctly?					Burner lock-out time (seconds)?					
				Spillage test satisfactory?			Temperature and limit thermostats operating correctly?					Air/gas pressure switch operating correctly?					Appliance serviced?					

General Safety Checks (Yes/No/NA)		Ventilation type		Safety Information (Yes/No)		If Warning/Advice Notice issued, insert Serial No*	
Gas booster(s)/compressor(s) operating correctly?		Natural: Room/boiler room/enclosure low-level free area (cm²)		Has a Warning/Advice Notice been raised?			
Gas installation tightness test carried out (If Yes, see separate form)?		Natural: Room/boiler room/enclosure high-level free area (cm²)		Have warning labels been attached?			
Gas installation pipework adequately supported?		Natural: Is ventilation satisfactory? (If No, see Details of remedial work required)		Has responsible person been advised?			
Gas installation pipework sleeved/labelled/painted as necessary?		Mechanical: ventilation flow rate inlet (m³/s)		*Refer to separate Warning/Advice Notice			
Chimney system installed in accordance with appropriate standards?		Mechanical: ventilation flow rate extract (m³/s)					
Chimney outlet termination(s) satisfactory?		Mechanical: ventilation interlock operating correctly?					
Fan-flue interlock operating correctly?		Mechanical: Is ventilation satisfactory? (If No, see Remedial work required)					
Details of work carried out				General Safety Checks (Yes/No/NA)			

DECLARATION OF GAS SAFETY - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, standards and procedures.

Engineer name:		Received by:	
Signature:		Signature:	

Card ID: 5783555

Gas Safe Register is a registered trade mark of the HSE and is used under licence.

CP15